

Franklin to New Hampton Line Rebuild Project (A111)
Three-Week Look-Ahead Schedule* (3WLA)
October 12, 2021

**Schedule is weather dependent, approximate, and subject to change – For municipal use only*

Project Contractor: PAR Electric

Support Contractor(s): Supreme Industries (civil construction); VHB, Inc. (env. compliance)

Week of October 11, 2021

Work area preparation at structures:

- 14 – Griffin Road, Franklin
- 26-29 – Lake Shore Drive, Franklin
- 30-44 – Timberland Drive and Route 3A, Franklin

Drilling/foundation setting at structures:

- 12, 16-19, 24 – Griffin Road and Lake Shore Drive, Franklin
- 66 (foundation) – Old Town Road, Hill
- 119 – Old Bristol Road, New Hampton (access from Pemigewasset Substation)

Installing new structures:

- 6-9 – Lake Avenue, Franklin

Week of October 18, 2021

Work area preparation at structures:

- 24 – Lake Shore Drive, Franklin
- 35-38 – Timberland Drive, Franklin
- 45-49 – Route 3A and Bennett Brook Road, Franklin
- 50-58 – Bennett Brook Road, Franklin; Moses Avenue and Route 3A, Hill

Drilling/foundation setting at structures:

- 1-2 (foundation) – Webster Substation (Webster Lake Road), Franklin
- 14-15 – Griffin Road, Franklin
- 23-27 – Lake Shore Drive, Franklin

Installing new structures:

- 18-24 – Lake Shore Drive, Franklin
- 119 – Old Bristol Road, New Hampton (access from Pemigewasset Substation)

Week of October 25, 2021

Work area preparation at structures:

- 33-35 – Timberland Drive, Franklin
- 45-46 – Route 3A, Franklin
- 50-58 – Bennett Brook Road, Franklin; Moses Avenue and Route 3A, Hill

Drilling/foundation setting at structures:

- 2 (foundation) – Webster Lake Road, Franklin
- 13-14 – Griffin Road, Franklin
- 28-31 – Lake Shore Drive, Franklin

Installing new structures:

- 11-17 – Griffin Road, Franklin
- 25-29 – Lake Shore Drive, Franklin